MUSHROOM ROAD FROM CEMETERY TO ENGLEHART TUSCOLA COUNTY ROAD COMMISSION – 1733 S. MERTZ ROAD, CARO, MI 48723 PAGE **1** OF **4**

TUSCOLA COUNTY ROAD COMMISSION REQUEST FOR PROPOSAL FABRICATING AND SUPPLYING A BOX CULVERT

Mushroom Road over Mud Creek Letting Date: February 27st, 2025 8:45am

Consultant:	
Address:	
Sign & Print:	
D . I .	
Phone:	
Email:	
•	l <u>vert:</u> rawings submitted and approved by April 1 st , 2025 eted Box Culvert delivered to the site by August 11 th , 2025
Cost fo	r Box Culvert Complete - Shop Drawings, Fabrication, and delivery: Lump Sum \$
	Total Cost: \$

Proposals shall be received no later than 8:45 AM Thursday February 27th, 2025, to Brent Dankert P.E., County Highway Engineer. Late proposals <u>will not</u> be considered. Proposals must be delivered in a plainly marked and seal envelope. No electronic bids will be accepted. Front cover page and signed agreement required with submittal of proposal.

MUSHROOM ROAD FROM CEMETERY TO ENGLEHART TUSCOLA COUNTY ROAD COMMISSION – 1733 S. MERTZ ROAD, CARO, MI 48723 PAGE **2** OF **4**

Bids are to be submitted on the Road Commission forms in a plainly marked, sealed envelope. No faxed or emailed bids accepted. Plans and specifications are available online at www.tuscolaroad.org. Please contact Brent Dankert, Tuscola County Highway Engineer at 989-233-7472 or highwayengineer@tuscolaroad.org with any questions. Any addenda must be noted and initialed.

If you are interested in bidding and have downloaded plans from the website, please email highwayengineer@tuscolaroad.org to be added to the plan holders list to make sure you receive addendums.

The Contractor has examined the proposal, permits, plans, and the location of the work described here in and is fully informed as to the nature of the work and the conditions relating to its performance. All work will be done in accordance with the requirements of Section 402, 403, and 406 of 2020 MDOT Standard Specifications for Construction, ASTM C1577 and as modified herein. Shop drawings should be submitted for approval by April 1st, 2025. In the event that the fabrication or delivery of the box culvert plus materials is delayed past August 11th, 2025, the contractor will be fined \$100 per day.

Box Culvert – MDOT SSFC Section 406

To provide the necessary design and manufacturing of a 44' long by 14' span and 9' rise box culvert. All hardware/steel for the connection pours, manhole tees, precast footings, and joint wrap material, is also to be provided by the manufacturer and included in the price for lump sum price for the box culvert. The manufacture is responsible for delivery of box culvert, pipe, and materials to the project site. The manufacture shall coordinate delivery with the Tuscola County Road Commission. The Tuscola County Road Commission is responsible for the site preparation and installation of the said material.

The proposed box culvert must follow all MDOT Local Agency design standards and guidelines. The following are all included in the cost for the manufacturing of the box culvert:

- Box culvert sections must be mechanically connected.
- MDOT Standard Section 710 joints with joint waterproofing membrane and wrapped in fabric.
- 44' of 14' span by 9' rise box culvert
- Precast Footings
- Precast Wingwalls
- Precast Headwalls
- All hardware/steel for the connection pours is also to be provided by the manufacturer
- The loading is designated HL-93 MOD, live load plus dynamic load allowance deflection does not exceed 1/800 of span length
- All reinforced steel and threated anchors to be included

Shop drawings will be sent to the engineer for approval. Please see the attached plan set for further details.

MUSHROOM ROAD FROM CEMETERY TO ENGLEHART TUSCOLA COUNTY ROAD COMMISSION – 1733 S. MERTZ ROAD, CARO, MI 48723 PAGE **3** OF **4**

Precast Box Culvert - MDOT SSFC Section 406

To provide the necessary design, manufacturing, and delivery of 44' of 14' by 9' concrete box culvert.

Measurement and Payment

The completed work will be paid for at the contract unit price for the following contract pay items and includes all material, equipment, and labor to manufacture and deliver these items completely.

Pay Item	<u>Unit</u>
Culv, Precast Conc Box, 14 foot by 9 foot	Lump Sum

Award will be made in the best interest of the Road Commission. On approval of the shop drawings, the TCRC will pay 10% of the total cost. Final payment will be made on delivery of all components. Manufacturer shall provide a detailed invoice. Any questions should be made to Brent Dankert at highwayengineer@tuscolaroad.org or 989-233-7472.

Attachments

- Agreement
- Title IV and VI Compliance
- Mushroom Road Crossing Plan Set

Warranty:

The Contractor hereby warrants his work and material for one year from the date of delivery. The Road Commission may choose to hold up to 10% of the project bid cost until the warranty expires.

LIABILITY

The consultant shall always exercise extreme care and shall assume all liability for any damages resulting from their operation. Furthermore, they shall hold the Tuscola County Road Commission harmless from any such claims or damages.

MUSHROOM ROAD FROM CEMETERY TO ENGLEHART TUSCOLA COUNTY ROAD COMMISSION – 1733 S. MERTZ ROAD, CARO, MI 48723 PAGE **4** OF **4**


NON-COMPLIANCE WITH PROJECT SPECIFICATION PROVISIONS


Any variation from the specifications of the project herein without written approval from the Tuscola County Road Commission and/or its authorized representative may result in, at the discretion of the Tuscola County Road Commission, the voiding and/or cancelling of the acceptance of any contract, resulting from this project.


The Tuscola County Board of Road Commissioners reserves the right to accept or reject any or all proposals and to re-advertise or to accept the proposal, that in their opinion, is in the best interest of Tuscola County.


MUSHROOM ROAD CROSSING

TUSCOLA COUNTY ROAD COMMISSION











REVIEW IS FOR GENERAL COMPLIANCE WITH CONTRACT DOCUMENTS NO RESPONSIBILITY IS ASSUMED FOR CORRECTNESS OF DIMENSIONS OR DETAILS

BY	MARK	REVISIONS	DATE
SPECIFIC WITH THI DOES NO	APPLICATION CONDITION	NTED BY THIS DRAWING WAS DESIGNED BY THE ENGINEER FOR T IN AND SPECIFIC LOCATION DESCRIBED HEREON IN ACCORDANCE PREVALENT AT THE TIME THE DESIGN WAS DONE. THE ENGINE SE AND WILL NOT BE LIABLE FOR ANY OTHER LOCATION, CONDITION.	ER

MUSHROOM ROAD CROSSING TUSCOLA COUNTY, MICHIGAN

COVER SHEET



SAGINAW OFFICE 230 S. Washington Ave. Saginaw, MI 48607 Tel. 989-754-4717 Fax. 989-754-4440 www.SpicerGroup.com

 DE. BY:
 POC/TMC
 CH. BY:
 TMC
 PROJECT NO.

 DR. BY:
 POC
 APP. BY:
 NDC
 135873SG2024

 STDS.
 SHEET
 01
 OF
 06
 DR

 DATE
 DECEMBER, 2024
SCALE
 FILE NO.
DR-4868-01
 01
 01

GENERAL NOTES

NO WORK SHALL BE PERFORMED BEFORE 7:00 AM OR AFTER 7:00 PM MONDAY THROUGH SATURDAY. NO WORK SHALL HAPPEN ON SUNDAYS OR HOLIDAYS. UNLESS AUTHORIZED BY THE OWNER.

CONTRACTOR SHALL NOTIFY ENGINEER 48 HOURS PRIOR TO START OF CONSTRUCTION, CONSTRUCTION STAKING AND INSPECTION.

CONTRACTOR SHALL MAINTAIN ACCESS FOR MAIL DELIVERY AND GARBAGE PICKUP AT ALL PARCELS. IF THESE SERVICES CANNOT BE PERFORMED, CONTRACTOR IS RESPONSIBLE FOR TAKING THE NECESSARY MEASURES TO CARRY THEM OUT.

COORDINATE DRIVE CLOSURES AND MAIL BOX RELOCATION WITH LANDOWNERS A MINIMUM OF ONE DAY IN ADVANCE.

CONTRACTOR TO PROVIDE DUST CONTROL AND SWEEP ROADS DAILY.

ALL EXCAVATED MATERIAL NOT TO BE REUSED OR DISPOSED OF ON SITE SHALL BE REMOVED FROM SITE. THE CONTRACTOR IS RESPONSIBLE FOR DISPOSING OF MATERIALS ACCORDING TO LOCAL AND STATE REQUIREMENTS.

UNDERGROUND UTILITIES/MISS DIG

FOR PROTECTION OF UNDERGROUND UTILITIES AND IN CONFORMANCE WITH PUBLIC ACT 174, 2013, THE CONTRACTOR SHALL DIAL 1-800-482-7171 OR 811 A MINIMUM OF THREE FULL WORKING DAYS, EXCLUDING SATURDAYS, SUNDAYS, AND HOLIDAYS, PRIOR TO BEGINNING EACH EXCAVATION IN AREAS WHERE PUBLIC UTILITIES HAVE NOT BEEN PREVIOUSLY LOCATED. MEMBERS WILL THUS BE ROUTINELY NOTIFIED. THIS DOES NOT RELIEVE THE CONTRACTOR OF THE RESPONSIBILITY OF NOTIFYING UTILITY OWNERS WHO MAY NOT BE A PART OF THE "MISS DIG" ALERT SYSTEM.

THE EXISTING UTILITIES ON THESE DRAWINGS HAVE BEEN SHOWN ACCORDING TO THE BEST AVAILABLE INFORMATION. CONTRACTOR SHALL FIELD LOCATE ALL UTILITIES PRIOR TO BEGINNING CONSTRUCTION AND SHALL NOTIFY THE ENGINEER AS TO WHERE POSSIBLE CONFLICT EXISTS.

ALL CONSTRUCTION UNDER EXISTING UTILITIES, INCLUDING HOUSE SERVICES, SHALL BE COMPLETELY BACKFILLED WITH SAND, IN 12" LAYERS, AND COMPACTED TO NOT LESS THAN 95% OF THE MAXIMUM UNIT WEIGHT.

ANY UTILITIES ENCOUNTERED DURING CONSTRUCTION SHALL BE SUPPORTED, PER THE SPECIFICATIONS OF THE INDIVIDUAL UTILITY COMPANY CLAIMING OWNERSHIP OF THE UTILITY.

SOIL EROSION AND SEDIMENTATION CONTROL MEASURES

APPROPRIATE SOIL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE IN PLACE PRIOR TO EARTH-DISTURBING ACTIVITIES. PLACE TURF ESTABLISHMENT ITEMS AS SOON AS POSSIBLE ON POTENTIAL ERODABLE SLOPES AS DIRECTED BY OWNER. CRITICAL DITCH GRADES SHALL BE PROTECTED WITH EITHER SOD, SEED/MULCH, OR SEED/MULCH BLANKET AS DIRECTED BY OWNER.

IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE THAT SOIL EROSION AND SEDIMENTATION CONTROL MEASURES ARE IN PLACE AND MAINTAINED UNTIL THE CONTRACT HAS BEEN COMPLETED AND ACCEPTED. MEASURES SHALL ONLY BE PAID FOR ONCE.

ALL CATCHBASINS AND SEDIMENTATION TRAPS/BASINS SHALL BE CLEANED OUT UPON COMPLETION OF THE PROJECT.

CONTRACTOR SHALL CONFORM TO SOIL EROSION AND SEDIMENTATION CONTROL ACT, PART 91 OF ACT 451 OF 1994.

PROPERTY OWNERS

PROPERTY OWNERS' NAMES, WHERE SHOWN, ARE FOR INFORMATION ONLY, AND THEIR ACCURACY IS NOT GUARANTEED.

ADJUSTING MONUMENT BOXES

ALL GOVERNMENT CORNERS ON THIS PROJECT SHALL BE PRESERVED, WHETHER SHOWN OR NOT. IT MAY BE NECESSARY TO PLACE OR ADJUST MONUMENT BOXES, AS REQUIRED.

TRAFFIC

THE CONTRACTOR SHALL MAINTAIN LOCAL TRAFFIC AT ALL TIMES. SIGNAGE MUST BE IN ACCORDANCE WITH THE MICHIGAN MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND SHALL BE COORDINATED WITH THE ENGINEER AND GOVERNING ROAD AGENCY. PERMITS MAY BE REQUIRED.

PERMITS

PRIOR TO COMMENCING CONSTRUCTION, THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING ALL PERMITS REQUIRED BY THE APPROPRIATE AGENCIES.

CONSTRUCTION PROCEDURES SHALL CONFORM TO THE REQUIREMENTS OF THE APPROPRIATE AGENCIES.

CONTACTS

<u>CONTACTS</u>	
TUSCOLA COUNTY ROAD COMMISSION ATT: BRENT DANKERT 1733 S MERTZ ROAD CARO, MI 48723 PHONE: (989) 673-2128	OWNER
SPICER GROUP ATT: TED M CHAMPAGNE, P.E. 230 S WASHINGTON AVENUE SAGINAW, MI 48607 PHONE: (989) 295-5029	ENGINEER
DTE ENERGY ATT: SARA KIPP 1100 CLARK ROAD LAPEER, MI 48446 PHONE: (800)477-4747 EMAIL: SARA.FORCE@DTEENERGY.COM	ELECTRICAL
FRONTIER/VERIZON ATT: SANIYA HASHMI PHONE: (989) 871-5101 EMAIL: SANIYA.HASHMI@6466@PEARCE-SERVICES.COM	FIBER

GENERAL NOTES CONT.

ALL WORK SHALL BE CONFINED TO THE RIGHT-OF-WAY OR CONSTRUCTION LIMITS SHOWN ON THE PLANS. ANY WORK OUTSIDE OF THESE LIMITS SHALL BE AGREED TO BY THE CONTRACTOR AND THE LANDOWNER IN WRITING.

RESTORE ALL LAWN AREAS PER SPECIFICATIONS AND PLANS.

CONTRACTOR TO RESTORE INCIDENTAL DAMAGES ON THE PROJECT AS DIRECTED BY OWNER AND ENGINEER AT THE CONTRACTOR'S EXPENSE.

ALL DRAIN SIDE SLOPES SHALL BE 2H:1V OR FLATTER, UNLESS SPECIFIED OTHERWISE.

THE WORDS "RIGHT SIDE" OR "LEFT SIDE" IMPLY A REFERENCE TO THE DRAIN FACING UPSTREAM.

REMOVE EXISTING FENCES, LANDSCAPING, AND OTHER STRUCTURES IN RIGHT-OF-WAY OR CONSTRUCTION LIMITS AS-NEEDED FOR CONSTRUCTION. COST TO BE INCLUDED IN SITE CLEARING.

REINSTALLATION OF FENCES MUST BE COORDINATED WITH THE LANDOWNER AT THE LANDOWNER'S EXPENSE. UNLESS STATED OTHERWISE IN THE PLANS.

ALL SPRINKLER SYSTEMS DAMAGED SHALL BE REPAIRED BY CONTRACTOR. COST TO BE INCLUDED IN AMOUNT BID FOR THE PAY ITEM BEING INSTALLED, UNLESS OTHERWISE NOTED.

CONTRACTOR TO CLEAR TREES WITHIN THE RIGHT-OF-WAY OR CONSTRUCTION LIMITS AS NECESSARY TO CONSTRUCT PROJECT AND LEVEL SPOILS AS SHOWN IN DETAILS. COORDINATE REMOVALS WITH THE ENGINEER/LANDOWNER.

ROADS, DRIVEWAYS AND SIDEWALKS

ALL JOINTS AT INTERSECTION APPROACHES AND DRIVEWAYS SHALL BE SAW-CUT WITH BUTT-JOINTS.

FOR OPEN CUT PAVEMENT REMOVAL, CONTRACTOR SHALL SAW CUT THE EXISTING PAVEMENT FULL DEPTH PRIOR TO

ALL DRIVING SURFACES ARE TO BE RESTORED TO IN-KIND DEPTH AND MATERIAL, UNLESS OTHERWISE SPECIFIED ON THE PLANS.

PROTECT ALL ROADS NOT SPECIFIED TO BE REMOVED DURING CONSTRUCTION. REPAIR ANY UNAUTHORIZED DAMAGE AT CONTRACTOR'S EXPENSE.

BROKEN CONCRETE AND DEBRIS SHALL BE CONSIDERED WASTE AND SHALL BE DISPOSED OF BY THE CONTRACTOR OFF-SITE. COST SHALL BE INCLUDED IN THE OTHER PAY ITEMS OF THE PROJECT.

MATCH EXISTING TYPE FOR CONCRETE CURB AND GUTTER RESTORATION.

CONTRACTOR SHALL REMOVE AND REPLACE ALL STREET AND TRAFFIC SIGNAGE AS NECESSARY FOR CONSTRUCTION. ALL COST SHALL BE INCLUDED IN THE BID PRICE FOR SITE CLEARING.

CONTRACTOR SHALL COORDINATE LOCATION OF ANY ACCESS ROADS WITH THE LANDOWNER AND THE ENGINEER. ANY ACCESS ROAD SHALL BE REPAIRED TO THE OWNER'S SATISFACTION.

ALL WORK WITHIN THE ROAD RIGHT-OF-WAY SHALL BE IN ACCORDANCE WITH THE CURRENT STANDARDS AND GENERAL SPECIFICATIONS OF THE AGENCY WITH JURISDICTION OVER THE ROAD.

CONTRACTOR SHALL REMOVE AND TEMPORARILY RELOCATE ALL EXISTING MAIL BOXES AS NEEDED FOR CONSTRUCTION. COSTS TO BE INCLUDED IN THE UNIT PRICE BID FOR SITE CLEARING.

ALL TEMPORARILY RELOCATED MAIL BOXES, STREET AND TRAFFIC SIGNS TO BE REINSTALLED TO ORIGINAL LOCATIONS AS CONSTRUCTION ALLOWS. COSTS TO BE INCLUDED IN THE UNIT PRICE BID FOR CLEANUP AND RESTORATION.

UTILITIES

UTILITIES LOCATED IN THE ROAD AND DRAIN RIGHTS-OF-WAY WILL BE RELOCATED BY OTHERS, UNLESS OTHERWISE

THE COUNTY PUBLIC WORKS / DRAIN COMMISSIONER'S / WATER RESOURCES COMMISSIONER'S MINIMUM CLEARANCE STANDARDS SHALL BE MET WHENEVER RELOCATING EXISTING UTILITIES WITHIN THE DRAIN RIGHT-OF-WAY.

ALL WATER VALVE BOXES SHALL BE ADJUSTED TO FINISHED GRADE. COST SHALL BE INCLUDED IN THE PAY ITEM BEING INSTALLED.

ANY UTILITIES DAMAGED DURING CONSTRUCTION SHALL BE REPAIRED AT THE CONTRACTOR'S EXPENSE.

ALL MANHOLE RIMS IN ROADWAYS AND DRIVES SHALL BE ADJUSTED PRIOR TO FINAL PAVING TO BE FLUSH WITH FINISHED GRADE.

GRADING AROUND MANHOLES/CATCHBASINS, FLARED END SECTIONS, AND OTHER INLETS SHALL BE SMOOTH AND SHAPED TO PROVIDE POSITIVE DRAINAGE INTO THE INLETS.

DEMOLISH EXISTING STRUCTURE(S) AND DISPOSE OF IN ACCORDANCE WITH LOCAL, STATE, AND FEDERAL REQUIREMENTS. COST TO BE INCLUDED WITH THE ITEM BEING INSTALLED AS DIRECTED BY OWNER/ENGINEER.

CONTRACTOR SHALL CONNECT ANY AND ALL FIELD TILE OUTLETS AND OTHER STORM LEADS TO PROPOSED STORM SEWER WITH PREMANUFACTURED TEES, WYES, GASKETS, SEALS, COUPLERS, BOOTS, ETC. PER SPECIFICATIONS.

SOIL EROSION SEDIMENT CONTROL

ALL RIPRAP MATERIAL SHALL BE APPROVED BY THE ENGINEER. OWNER AND ENGINEER RESERVES THE RIGHT TO REJECT ANY AND ALL RIPRAP.

CONTRACTOR SHALL FINISH GRADE, SEED, FERTILIZE, AND MULCH DAILY ON ALL DISTURBED AREAS AS DESCRIBED IN THE SPECIFICATIONS.

PROJECT NOTES

- 1. PLANS WERE DESIGN BASED ON EGLE PERMIT WRP036261 V.1 ISSUED JANUARY 11, 2023.
- 2. SEE EGLE PERMIT FOR ADDITIONAL INSTRUCTIONS AND SPECIFICATIONS.

ABBREVIATIONS

BC = BACK OF CURB BM = BENCH MARK CB = CATCH BASIN C/C = CENTER TO CENTER CJ = CONSTRUCTION JOINT CL = CENTERLINE CMP = CORRUGATED METAL PIPE CONC = CONCRETE CORR = CORRUGATED CSP = CORRUGATED STEEL PIPE DI = DUCTILE IRON PIPE EF = EACH FACE ELEC = ELECTRIC EL OR ELEV = ELEVATION EOM = EDGE OF METAL EOP = EDGE OF PAVEMENT EQ/SP = EQUALLY SPACED ESMT = EASEMENT EW = EACH WAY EX OR EXIST = EXISTING FES = FLARED END SECTION FF = FINISH FLOOR FG = FINISH GROUND FL = FLOW LINE FS = FINISH SURFACE FT = FEET GALV = GALVANIZED G = GUTTER GA = GAUGE HDG = HOT DIP GALVANIZED HDPE = HIGH DENSITY POLYETHYLENE HMA = HOT MIX ASPHALT HOR = HORIZONTAL HP = HIGH POINT HYD = HYDRANT INV = INVERT LP = LOW POINT OC = ON CENTER *OH = OVERHEAD* MH = MANHOLE NFL = NOT FIELD LOCATED NTS = NOT TO SCALE

MIN = MINIMUMMON = MONUMENT PROP = PROPOSED PVC = POLYVINYL CHLORIDE RCP = REINFORCED CONCRETE PIPE ROW = RIGHT OF WAY SAN = SAN/TARY SB = SOIL BORING SS = STAINLESS STEEL STA = STATION STM = STORM

SWR = SEWER T/B = TOP AND BOTTOM TC = TOP OF CURB TOB = TOP OF BANK TOS = TOE OF SLOPE TELE = TELEPHONE TRW = TOP OF RETAINING WALL TW = TOP OF WALK UG = UNDERGROUND

UNO = UNLESS NOTED OTHERWISE VERT = VERTICAL

WM = WATERMAIN WSEL = WATER SURFACE ELEVATION

PROPOSED SYMBOLS

O - MANHOLE - CATCHBASIN 😈 - FIRE HYDRANT - WATER VALVE

- BARRIER FREE PARKING

- LIGHT POLES ⇒ - DRAINAGE FLOW

- SPOT ELEVATION LABELS G = GUTTERTW = WALKTC = TOP OF CURB FS = FINISH SURFACE

LINE TYPE LEGEND

- EXISTING ROAD CENTERLINE _____ — BL— — BL— — — - EXISTING BRINE LINE - EXISTING WATERMAIN - EXISTING SANITARY SEWER OR FORCEMAIN ______ ________ - EXISTING STORM SEWER - EXISTING TELEPHONE CABLE ———————————— - EXISTING GAS MAIN — — E — — — E — — — - EXISTING ELECTRIC - EXISTING DRAINS (OTHER) __ · __ · __ · __ - PROPOSED UTILITY - EXISTING CURB & GUTTER - PROPOSED CURB & GUTTER ____x ___x ____x ____ - FENCE LINE - OVERHEAD UTILITY - RAILROAD TRACKS - STATION LINE - LIMITS OF RIGHT OF WAY - EASEMENT - 100 YEAR FLOODPLAIN - ORDINARY HIGH WATER MARK - SILT FENCE - REVERSE PAN CURB & GUTTER - TREE LINE - EXISTING CONTOURS - PROPOSED CONTOURS

SYMBOL LEGEND **EXISTING SYMBOLS**

BARRIER FREE PARKING O - MANHOLE - SPRINKLER - CURB CATCH BASIN - RAILROAD SIGNAL Ф ♥ - FIRE HYDRANT - ANTENNA ⊕ - GAS VALVE - SATELLITE DISH ⊗ - WATER VALVE - AIR CONDITIONING UNIT □ - TELEPHONE PEDESTAL **⊕** 34 - SOIL BORING - CONTROL POINT ● - POWER POLE - TELEPHONE POLE - BENCH MARK - FOUND SURVEY CORNER - SET 1/2" IRON ROD ← ○ - GUY ANCHOR AND POLE - 1/4 SECTION CORNER I - MAIL BOX —√— - BREAK IN LINE ■ - WATER METER - - EXISTING SIGN-1 POST ① - TELEPHONE MANHOLE - - EXISTING SIGN-2 POST © - ELECTRIC MANHOLE M.W. - MONITORING WELL - WETLANDS • - HAND HOLE - PINE ☐ - TRANSFORMER - BUSH

 \odot

- TREE

■ - ELECTRICAL PEDESTAL

			PROJECT DATUM	
HORIZONTAL: VERTICAL:		.:	STATE PLANE SOUTH/CENTRAL MI '83 2113	
			NORTH AMERICAN VERTICAL DATUM '88	
BY	MARK		REVISIONS	DATE
SPECIFIC	APPLICATION	ON AN	REVISIONS DIBY THIS DRAWING WAS DESIGNED BY THE ENGINEER FOR THE SPECIFIC LOCATION DESCRIBED HEREON IN ACCORDANCE SEVALENT AT THE TIME THE DESIGN WAS DONE. THE ENGINE	HIS E

DOES NOT GUARANTEE AND WILL NOT BE LIABLE FOR ANY OTHER LOCATION, CONDITION,

MUSHROOM ROAD CROSSING TUSCOLA COUNTY, MICHIGAN

CONTACTS, GENERAL NOTES, LINE TYPE LEGEND



DESIGN OR PURPOSE.

230 S. Washington Ave Saginaw, MI 48607 Tel. 989-754-4717 Fax. 989-754-4440 www.SpicerGroup.com

PROJECT NO. DE. BY: POC/TMC CH. BY: TMC DR. BY: POC APP. BY: NDC 135873SG2024 SHEET **02** OF **06** FILE NO. DATE DECEMBER, 2024 DR-4868-02 SCALE NOT TO SCALE

	EROSION CONTROL MEASURES						
KEY	SESC MEASURE	SYMBOL	WHERE USED				
1	Seeding	Manual Control of the	When bare soil is exposed, temporarily or permanently, to erosive forces from wind and or water on flat areas, mild slopes, grassed waterways and spillways, diversion ditches and dikes, borrow and stockpile areas, and spoil piles.				
2	Mulch		On flat areas, slopes, grassed waterways and spillways, diversion ditches and dikes, borrow and stockpile areas, and spoil piles when areas are subject to raindrop impact, and erosive forces from wind or water.				
15	Riprap		Along drain banks, shorelines, or where concentrated flows occur. Slows velocity, reduces erosion and sediment load.				
16	Riprap Toe of Slope	-11000-	Riprap toe of slope protection is used in areas where velocities are causing drain bank erosion and are too high to stabilize using other methods.				
23	Outfall Stabilization		In the stream or drain bank usually above the ordinary high water mark where an enclosed drain or tile discharges to an open drain.				
26	Dust Control		As a temporary measure on exposed and unstabilized areas that must be protected from wind or water erosion.				
28	Stone Construction Access		At locations where construction equipment will enter and exit the drain easement and tracking of soil is anticipated.				

ROUTINE MAINTENANCE ACTIVITIES

KEY	BEST MANAGEMENT PRACTICE	SESC PLAN
Α	Debris Removal	NO
В	Sediment Removal	> 100 FEET
С	Stormwater Basin Maintenance	NO
D	Drain Crossing Maintenance	NO
Ε	Enclosed Drain Maintenance	NO

DETAILED DRAWINGS AND SPECIFICATIONS ARE LOCATED IN THE MICHIGAN ASSOCIATION OF COUNTY DRAIN COMMISSIONERS SOIL EROSION AND SEDIMENTATION CONTROL AUTHORIZED PUBLIC AGENCY PROCEDURES MANUAL.

SYMBOLOGY FOR INSERTION INTO CONSTRUCTION

= PERMANENT MEASURE

GENERAL TIMING & SEQUENCE
INSTALL TEMPORARY CONTROL MEASURES
SITE CLEARING
INSTALL CULVERT AND SLOPE / GRADING OF ADJACENT OPEN CHANNEL
RESTORATION
INSTALL AND ESTABLISH PERMANENT CONTROL MEASURES
REMOVE TEMPORARY CONTROL MEASURES

MAINTENANCE PROGRAM FOR SESC MEASURES

GENERAL MAINTENANCE

TUSCOLA COUNTY

SOIL COMPOSITION

SOIL

CLASS

35

Wolcott Loam

- CONTRACTOR SHALL MAINTAIN ALL PERMANENT SESC MEASURES FOR A PERIOD OF 1 YEAR FOLLOWING THEIR INSTALLATION.
- TEMPORARY SESC MEASURES MUST BE INSTALLED, MAINTAINED, AND REMOVED BY THE CONTRACTOR.
- TEMPORARY MEASURES MUST BE MAINTAINED AND IN PLACE UNTIL AREAS ARE PERMANENTLY STABILIZED.
- PERMANENT MEASURES MUST BE INSTALLED AND MAINTAINED BY THE CONTRACTOR UNTIL FINAL
- DAILY MAINTENANCE IS THE CONTRACTOR'S RESPONSIBILITY.
- TEMPORARY SESC MEASURES MUST BE REMOVED AT THE END OF THE PROJECT ONCE PERMANENT MEASURES ARE ESTABLISHED.
- TEMPORARY SESC MEASURES MUST BE INSTALLED PRIOR TO OR AT THE TIME OF EARTH DISTURBANCE.
- INSPECT WEEKLY AND AFTER EACH RAIN EVENT UNTIL VEGETATION HAS BEEN ESTABLISHED.
- IF NECESSARY, REPAIR AND RE-SEED OR REPLANT ERODED AREAS IMMEDIATELY.

SEEDING AND MULCHING

- SEEDING PRACTICES INCLUDE TOPSOIL (AS DIRECTED BY ENGINEER), SEED, POLYMER, AND MULCH OR MULCH MATTING (AS DIRECTED BY ENGINEER OR WHERE SHOWN ON PLANS).
- WHERE NECESSARY, APPROPRIATE MULCH MUST BE APPLIED BASED ON SLOPE AND GROWING CONDITIONS AS APPROVED BY THE PROJECT MANAGER.
- ALL SLOPES AND HIGHLY EROSIVE ARES MUST BE SEEDED, POLYMER APPLIED, AND MULCHED AS NEEDED WHEN CONSTRUCTION ACTIVITY IS NOT TAKING PLACE.
- SEED AND MULCH IS TO BE INSPECTED DAILY FOLLOWING EACH RAIN EVENT TO DETERMINE IF
- IN THE EVENT THAT SEED AND MULCH ARE REMOVED BY EROSIVE RUNOFF, REPAIRS ARE TO BE MADE
- ALL AREAS DURING CONSTRUCTION MUST BE PERMANENTLY STABILIZED WITHIN 72 HOURS OF FINAL GRADE (GRADE LISTED ON PLAN).

STORM DRAIN INLET PROTECTION

CONCENTRATED FLOWS ARE PRESENT.

- INSPECT ROUTINELY AND FOLLOWING A PRECIPITATION EVENT THAT RESULTS IN RUNOFF UNTIL SEDIMENT FILTER IS REMOVED.
- ROUTINELY REMOVE SEDIMENT ACCUMULATION.
- REPAIR AND REPLACE CONTROL MEASURES AS NEEDED.

SILT FENCE

- SILT FENCE IS TO BE TRENCHED IN NO LESS THAN 6 INCHES BELOW THE GROUND SURFACE.
- INSPECT SILT FENCE DAILY AND IMMEDIATELY FOLLOWING EACH RAINFALL.
- REPAIR WHEN SILT FENCE IS SAGGING OR HAS BEEN REMOVED/TORN DOWN.
- WHEN SILT COLLECTS TO HALF THE HEIGHT OF THE FENCE, ALL SILT IS TO BE REMOVED AND FENCE
- REMOVE SILT FENCE WHEN PERMANENT SESC MEASURES ARE IN PLACE AND VEGETATION IS ESTABLISHED.

STABILIZED CONSTRUCTION ACCESS

- INSPECT WEEKLY AND AFTER EACH RAINFALL.
- WHEN CONSTRUCTION ACCESS IS NO LONGER EFFECTIVE, SCRAPE THE TOP LAYER AND ADD 2" OF

TURBIDITY CURTAIN

• INSPECT CURTAIN DAILY AND MAKE REQUIRED ADJUSTMENTS TO ENSURE THAT ANCHORS, TIE-DOWNS, OR OTHER MECHANISMS ARE SUFFICIENTLY ISOLATING CONSTRUCTION ACTIVITIES FROM THE WATERBODY.

COMPLIANCE WITH PART 91 OF PA 451

• RESPOND IMMEDIATELY TO STORMWATER OPERATOR AND/OR SOIL EROSION AND SEDIMENTATION CONTROL INSPECTOR'S CONCERNS. MAKE CORRECTIVE MEASURES AS REQUIRED IMMEDIATELY AS DETAILED BY THE APPROVED APA MANUAL(S).

SOIL EROSION AND SEDIMENTATION CONTROL NOTES

- 1. INSTALL AND MAINTAIN ALL TEMPORARY SOIL EROSION AND SEDIMENTATION CONTROL MEASURES IN ACCORDANCE WITH THE APPROVED PLAN PRIOR TO COMMENCEMENT OF CONSTRUCTION OR MASS GRADING. ALL SESC MEASURES MUST BE CONSTRUCTED AND MAINTAINED IN ACCORDANCE WITH THE MUSHROOM ROAD CROSSING OVER MUD CREEK SESC PLAN AND PROJECT SPECIFICATIONS.
- 2. SOIL EROSION CONTROL MEASURES MUST BE INSPECTED BY A STATE CERTIFIED INSPECTOR AFFILIATED WITH THE COUNTY PUBLIC WORKS / COUNTY DRAIN COMMISSIONER'S OFFICE PRIOR TO COMMENCEMENT OF CONSTRUCTION OR MASS GRADING.
- 3. DAILY INSPECTION AND MAINTENANCE MUST BE MADE TO ENSURE ALL EROSION CONTROL MEASURES ARE FUNCTIONING PROPERLY AND INTACT. NECESSARY REPAIRS MUST BE PERFORMED WITHIN 24 HOURS.
- 4. ADDITIONAL SOIL EROSION CONTROL MEASURES MUST BE PROVIDED THROUGHOUT CONSTRUCTION ACTIVITY AS NEEDED AND DETERMINED BY THE APA/ENGINEER. THE SOIL EROSION AND SEDIMENTATION CONTROL PLAN IS TO BE AMENDED TO INCLUDE ADDITIONAL EROSION CONTROL MEASURES IMPLEMENTED
- 5. SEDIMENT FROM WORK ON THIS SITE IS TO BE CONTAINED ON THE SITE AND IS NOT TO BE ALLOWED TO COLLECT ON ANY OFF-SITE AREAS OR IN WATERWAYS. WATERWAYS INCLUDE BOTH NATURAL AND MANMADE OPEN DITCHES, STREAMS, STORM DRAINS, LAKES, PONDS, AND WETLANDS.
- 6. ALL VISUAL TRACKING INCLUDING MUD, DIRT, AND DEBRIS TRACKED ONTO EXISTING ROADWAYS MUST BE IMMEDIATELY REMOVED NO LESS THAN ON A DAILY BASIS BY SCRAPING AND SWEEPING AND/OR AS DIRECTED BY THE ENGINEER OR APA.
- 7. DUST CONTROL MUST BE EXERCISED AT ALL TIMES DURING THE PROJECT AND AS DIRECTED BY THE ENGINEER OR APA. APPLY DUST SUPPRESSANT TO SURFACES USING A PRESSURE TYPE WATER DISTRIBUTOR TRUCK EQUIPPED WITH A SPRAY SYSTEM.
- 8. ALL PERMANENT SOIL EROSION CONTROL MEASURES MUST BE IN PLACE WITHIN 24 HOURS OF FINAL GRADING (GRADE LISTED ON PLANS), THIS INCLUDES ALL VEGETATIVE STABILIZATION. VEGETATIVE STABILIZATION WILL BE ONGOING. TOPSOIL, FERTILIZER, SEED, POLYMER, SILT STOP (OR EQUAL), MULCH AND OR RIPRAP MUST BE IN PLACE BEFORE PROCEEDING TO THE NEXT WORK AREA. ALL TEMPORARY MEASURES SUCH AS SILT FENCE AND INLET PROTECTION BAGS ARE TO BE REMOVED ONCE PERMANENT SESC MEASURES ARE IN PLACE AND VEGETATION IS ESTABLISHED. REMOVAL OF TEMPORARY MEASURES, FOLLOWING ACCEPTANCE OF THE PROJECT IS THE RESPONSIBILITY OF THE CONTRACTOR.
- 9. PRIOR TO WINTER CONSTRUCTION, ALL EXPOSED SOILS MUST BE STABILIZED WITH A COMBINATION OF SILT STOP 705 POLYMER BLEND, NORTH AMERICAN GREEN EROSION CONTROL BLANKETS, MULCH, OR OTHER APPROVED METHOD IF VEGETATION COULD NOT BE ESTABLISHED DURING THE GROWING SEASON AS DETERMINED BY THE APA OR ENGINEER.
- 10. WORK AREAS MUST BE STABILIZED WITH TOPSOIL, SEED, FERTILIZER, AND MULCH WITHIN 24 HOURS FOLLOWING CONSTRUCTION. VEGETATIVE STABILIZATION IS ONGOING THROUGHOUT THE PROJECT.
- 11. ALL SOIL EROSION CONTROL MEASURES MUST BE INSPECTED DAILY, THE STORM WATER OPERATOR IS TO MAKE A WEEKLY INSPECTION OR INSPECT AFTER EACH RAIN EVENT THAT RESULTED IN A DISCHARGE TO ENSURE PROPER MAINTENANCE OF THE SOIL EROSION CONTROL MEASURES. ANY DEFICIENCIES OR REPAIRS TO SOIL EROSION CONTROL MEASURES MUST BE CORRECTED IMMEDIATELY. INLET PROTECTION MEASURES, DANDY BAG II (OR EQUAL), FLEX STORM (OR EQUAL), MUST BE INSTALLED IN CATCHBASINS BEFORE ANY STORMWATER RUNOFF IS ALLOWED TO ENTER THE TOP OF THE STRUCTURES. THE SILT AND SEDIMENT MUST BE REMOVED FROM INLET PROTECTION MEASURES AS NEEDED TO ENSURE PROPER FUNCTION OF THE BAGS.
- 12. THE NEED FOR TEMPORARY MEASURES SUCH AS SILT FENCE AND DANDY BAG II (OR EQUAL), FLEX STORM (OR EQUAL) FOR EXISTING OR NEW CATCHBASINS MUST BE ASSESSED ON A DAILY BASIS. PIPES ARE TO BE CAPPED AT THE END OF EACH WORKDAY. AT NO TIME SHOULD SEDIMENT COLLECT IN A CATCHBASIN OR AN OFF-SITE AREA. TEMPORARY MEASURES MUST BE REMOVED ONCE PERMANENT MEASURES ARE IN PLACE AND VEGETATION IS ESTABLISHED.
- 13. IF DEWATERING IS NECESSARY, CONTRACTOR SHALL SUBMIT A DEWATERING PLAN TO THE ENGINEER OR APA FOR APPROVAL.
- 14. THE NOTICE OF COVERAGE (IF REQUIRED), SOIL EROSION AND SEDIMENTATION CONTROL PLAN, AND STORMWATER OPERATOR LOGS MUST BE LOCATED ON SITE AT ALL TIMES.
- 15. ALL RESTORATION TO OCCUR WITHIN 24 HOURS OF FINAL GRADING.

CONTINUL	ED MAINTENANCE PROGRAM FOR PERMANENT SESC MEASURES
RESPONSIBLE PARTY:	TUSCOLA COUNTY ROAD COMMISSION
PERMANENT SESC MEASURE	MAINTENANCE PROCEDURE
SEEDING:	REPAIR BARE AREAS, APPLYING SUPPLEMENTAL SEED, MULCH, AND WATER AS NEEDED. MOWING CAN BE USED PERIODICALLY TO DISCOURAGE WEEDS.
RIPRAP:	REPAIR AREAS WHERE ROCK HAS BEEN DISPLACED. EXPAND RIPRAP AREA IF NEEDED.

THE WORK REPRESENTED BY THIS DRAWING WAS DESIGNED BY THE ENGINEER FOR THIS SPECIFIC APPLICATION AND SPECIFIC LOCATION DESCRIBED HEREON IN ACCORDANCE WITH THE CONDITIONS PREVALENT AT THE TIME THE DESIGN WAS DONE. THE ENGINEER DOES NOT GUARANTEE AND WILL NOT BE LIABLE FOR ANY OTHER LOCATION, CONDITION, DESIGN OR PURPOSE.

> MUSHROOM ROAD CROSSING TUSCOLA COUNTY, MICHIGAN

SOIL EROSION AND SEDIMENTATION CONTROL PLAN



230 S. Washington Ave Saginaw, MI 48607 Tel. 989-754-4717 Fax. 989-754-4440 www.SpicerGroup.com


PROJECT NO. DE. BY: POC/TMC CH. BY: TMC DR. BY: POC APP. BY: NDC 135873SG2024 FILE NO. DATE DECEMBER, 2024 DR-4868-03 SCALE NOT TO SCALE


SOIL EROSION & SEDIMENTATION CONTROL PLAN IN COMPLIANCE WITH SECTION 323.1703 OF PART 91. SOIL EROSION AND SEDIMENTATION CONTROL, OF THE NATURAL RESOURCES AND ENVIRONMENTAL PROTECTION ACT, 1994 PA 451, AS AMENDED.

PLAN VIEW


MUSHROOM ROAD CROSSING


SCALE: 1" = 20'





RIPRAP SLOPE PROTECTION TYPICAL CROSS-SECTION NOT TO SCALE





LOG OF BORINGS

NOT TO SCALE

LOG OF BORINGS

NOT TO SCALE

RIGHT OF WAY

MUD CREEK - DRAIN RIGHT-OF-WAY IS 66 FEET WIDE ON EACH SIDE OF CENTERLINE OF DRAIN.

BENCHMARKS

BM 200 - FOUND BOLT IN EAST FACE OF POWERPOLE NORTH OF MUSHROOM ROAD 150'± WEST OF MUD CREEK.

EL 761.05

BM 201 - FOUND RAILROAD SPIKE IN WEST FACE OF POWERPOLE NORTH

OF MUSHROOM ROAD 150'± EAST OF MUD CREEK.

EL 760.97

BY	MARK	REVISIONS	DATE
THE WORK REPRESENTED BY THIS DRAWING WAS DESIGNED BY THE ENGINEER FOR THIS SPECIFIC APPLICATION AND SPECIFIC LOCATION DESCRIBED HEREON IN ACCORDANCE WITH THE CONDITIONS PREVALENT AT THE TIME THE DESIGN WAS DONE. THE ENGINEER DOES NOT GUARANTEE AND WILL NOT BE LIABLE FOR ANY OTHER LOCATION, CONDITION, DESIGN OR PURPOSE.			

QUANTITIES THIS SHEET

ITEM

14' SPAN X 9' RISE CONC BOX CULV

LVSP WEARING COURSE, 2"

LVSP LEVELING COURSE, 2"

23A AGGREGATE SHOULDER

CLEANUP AND RESTORATION

REMOVAL OF EXISTING STRUCTURE

RIPRAP SLOPE PROTECTION

12" AGGREGATE BASE

SEEDING AND MULCH

MISC RIPRAP

SITE CLEARING

UNIT

LIN FT

TON

TON

SQ YD

SQ YD

SQ YD

LUMP SUM

LUMP SUM

SQ YD

LUMP SUM

LUMP SUM

QTY.

200

TUSCOLA COUNTY, MICHIGAN

MUSHROOM ROAD CROSSING

PLAN AND PROFILE
MUD CREEK
MUSHROOM ROAD CROSSING





SAGINAW OFFICE
230 S. Washington Ave.
Saginaw, MI 48607
Tel. 989-754-4717
Fax. 989-754-4440
www.SpicerGroup.com
PROJECT NO.

 DR. BY:
 POC
 APP. BY:
 NDC
 135873SG2024

 STDS.
 SHEET
 04
 OF
 06
 DR

 DATE SCALE
 JANUARY, 2025 AS SHOWN
 FILE NO. DR-4868-04
 04
 04





oj2024/135873SG2024 - TCRC 2024 As-Needed De

. GARRETT EVERITT